SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

NAME OF WORK: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

Name of the Agency: - Sri. N. Jagadish

Bill No:- 1st and park Bill

Work order: EE(Project)/Ynk Zone/WO/179/2020-21

Head of Account : P-3748

Job Code:- 004-20-000024

CERTIFICATE

Note: Only Items Executed in 1st and part bill are incorporated.

BOQ Sl No	Description of the Item	Comments/Observation
1	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
2	Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density.complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
3	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1 :2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 ems. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete)complete as per specifications and directions of the Engineer in charge.	Work and quantity is satisfactory done up to the billed quantity

Asst. Executive Engineer
Project Division
Yelahanka Division
BBMP, Bangalore-92

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

BOQ Sl No	Description of the Item	Comments/Observation
4	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
5	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
6	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specification. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
7	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

BOQ Sl No	Description of the Item	Comments/Observation
8	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
9	Providing and laying heavy duty cobble stones interlock pavers, using cement and coarse sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM complete as per specifications.complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
10	Dismantling barbed wire or flexible wirer rope in fencing including making rolls and stacking within 50m lead. including cost of materials, labour, HOM complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
11	Earthwork excavation for foundation of buiklings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
12	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

BOQ Sl No	Description of the Item	Comments/Observation
13	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:8, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
14	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
15	Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
16	Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
17	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
18	Removing and resetting of kerb stones.complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
19	Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting ete., complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010



#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

BOQ Sl No	Description of the Item	Comments/Observation
20	Removing and resetting of available heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of block of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specification. (for available cobble stones) complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
21	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory
22	Supplying and fixing polished grey granite slab benches of size 5 feet width of seating slab with bottom slab of 75mm th. with 1.5 feet width with two stands strong base with back slab (suport) machine cutting top slab mirror polish with 50 mm Th. with 1.5 feet depth side slab of 100 mm th. 2.5 feet height. including bull nosing of all edges, fixing in CC 1:2:4 including loading & unloading and with all lead and lift etc., complete and executing the work as per the direction of Engineer-in-charge of the work.	Work done up to the billed quantity and quantity is satisfactory
23	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12 X 75mm galvanised flat for alround frame and 20 X 20mm galvanised forged design with square for vertical at 150mm c/c as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats	Work done up to the billed quantity and quantity is satisfactory

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

	of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials like MS. Hollow galvanized pipe, flats, forged square rods, cost of labour for all items of work cost painting, welding, cutting, grinding with all lead and lift as per specification including loading and unloading with cost and conveyance of all materials, labour, machinery andincidental charges for the successful completion of the work as per the direction of the Engineer-in-charge of the work. (Data Rate)	
BOQ Sl No	**Description of the Item**	**Comments/Observation**
24	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq. rods and heads at top, middle and bottom. Intermediate supports of 75X12 mm and 50X6 mm arch bend to hot dip galvanised flats. The work is inclusive of throughing GI flat GI sq. rods, placing, welding all the joints including grinding, finishing metal putty, painting two coats enamel painting. The rate is inclusive of all materials like GI sq. pipe, GI sq. rods, GI forged designs etc., heavy duty hinges are made out of 75mm solid sq. block assembled with 20mm dia bearing in three places for each flop. Heavy Duty Locking arrangements at tow places including cost of labour, painting, erecting charges using hoist pulley cranes with all lead and lift, loading, transportation, unloading, scaffolding charges and all other incidental charges for successful completion of the work as per directions of the Engineer-in-charge of the work. (Data Rate	Work done up to the billed quantity and quantity is satisfactory
25	Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per pecifications. complete as per specifications and directions of the Engineer in charge.	Work done up to the billed quantity and quantity is satisfactory

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner